



Great Ormond Street Hospital Children's Cancer Centre

John Sisk & Son Ltd

Project Overview

Construction works for the new Children's Cancer Centre has begun.

The works will involve the deconstructing of the current Frontage Building and replacing it with a new 8 storey building (2 basements).

The new building will include:

- A cancer day care service
- Cancer Inpatient Wards
- Critical Care, Imaging and Theatre facilities
- Special Feeds unit
- A Roof Garden
- A Hospital School



Progress and Current Works

Environmental Monitoring was installed on the 5th February both internally and externally.

The main entrance to GOSH at the Frontage building was closed on the 19th February and the patients and families are using entrances on Guilford Street and Lambs Conduit Street. We can now prepare for the canopy removal.

UK Power Networks (UKPN) commenced planned works on the 22nd of February. These works involve in installation of a new high voltage cable in the carriageway along Great Ormond Street. They will implement a local traffic management along Great Ormond Street, including a stop/go system. The duration of these works is expected to be 3 weeks.

We begin our enabling works with the removal of the old GOSH main entrance canopy. These works are due to commence w/c 4th March. To facilitate these works, Sisk must erect a scaffold platform to accommodate the removal, these works are scheduled for Saturday the 24th & Sunday 25th February, and Saturday 2nd & Sunday 3rd March and between 10am & 6pm when the hospital usage is at its lowest.

To facilitate the safe arrival and departure of construction traffic to/from site, London Borough of Camden are undertaking highway alterations. They are currently undertaking work at Guilford St./Guilford Pl. to widen the turning radius and relocate the crossing approx. 2m in an easterly direction. These works are expected to take 3 to 4 weeks, having commenced on the 19th of February.

Newsletter

Edition 1

March 2024



Project Team

Allen Westgate
Regional Director



Imran Patel
Project Director



Nick Fitzgerald
Project Manager



Bradley Wallis
Assistant Project Manager



Conor Ryan
Assistant Project Manager



Patsy Evans
Social Value & Public Liaison
Manager



Upcoming Works

Works taking place within the footprint of the hospital campus includes the installation of real time noise/dust/vibration monitors (completed w/c 19th February), the erection of scaffold to enable pipework installation (due for completion w/c 4th March) and the removal of the existing tower crane base within the service yard (due to commence w/c 4th March)

Tree pruning at Guilford Place and Queens Square will take place the week commencing 11th March, this is safety work due to the deliveries which will need to come into Great Ormond Street.

Logistics and Site

Sisk are limiting the deliveries to and from site as far as possible. The average number of lorries attending site per day will be five between February and May 2024.

Please note that Sisk site working hours are currently between 8am and 6pm Monday-Friday and on Saturdays 8am-1pm).

The DCMP (Deconstruction/Construction Management Plan) was approved on the 15th February 2024. A full version of this can be viewed on the GOSH CCC website or if required we can supply a paper version upon request.

Public Liaison and Community

John Sisk is committed to working with the residents, businesses, and community throughout the duration of the project. Communicating through letters, newsletters and the website giving regular updates on the progress of the works and notifications of works starting.

Monthly community drop ins will continue where you can come and talk to members of Sisk and GOSH to gain further insight into the works. The next date for the drop in will be Wednesday 20th March 5pm – 7pm at Western Lecture Theatre.

Sisk have employed a full-time dedicated PLO, Patsy Evans working on the project who is available by email on patspatpatsyevans@sisk.co.uk or by phone on 07760 571107.

Our project is registered with the Considerate Constructors Scheme (CCS). This ensures that we abide by their Code of Construction Practice and their 3 main principlesRespecting the **Community**, Caring for the **Environment**, & Valuing our **Workforce**.



Donation to Support Local Firework Night

In November 2023 the local Coram's Field Charity held a free firework event for the local community. John Sisk were only too happy to contribute to the event for all to enjoy.



GOSH CHRISTMAS PRESENT DONATIONS MADE TO GOSH



Further information and updates on the activities on the project can be found at <https://www.goshccc.info/> or by using the QR Code